

Lake Region Healthcare Progress Pictures 11/12/14

Construction Progress Update through 11/12/2014

- Bid Pack #2 Bids are In Mcgough is Sorting and reviewing bids.
- Interior Pad Footings are 60% complete.
- Concrete walls on west and south elevations are 90% complete
- McGough continuing to Make concrete pours ahead of to much frost in the ground.
- Materials for Site work being delivered. Snow and Cold delaying utility work progress
 - The boring rig was caught in the snow storm and is scheduled to be onsite 11/13 now.



Site Utility Materials being delivered.

Lake Region Healthcare Progress Pictures 11/12/14



Mcgough setting up for one of the last pours on the tall foundation walls.

Lake Region Healthcare Progress Pictures 11/12/14



Site Utility Contractor working on Receiving Pit for boring rig and locating exact locations of existing utilities.