

CLINIC CONSTRUCTION UPDATE

June 17, 2015



- Brick is work underway on south-side of the building.
- Roof is on - currently working on roof next to canopy.
- Delivery of the glass this week, frames and glass to start on Monday June 22nd.
- The sills for the windows will be on site June 15th.
- Stair Access has moved to Stair A.
- Fireproofing occurring on 3rd floor right now.
- 2nd floor sheet rock and mud on walls. Rough in continues on 2nd floor. 3rd floor top rack framing started today. 1st floor ¾ framed out.
- South Parking Lot will be finished early August.

As always, if you have questions or concerns about the project, send us an email info@lrhc.org or call 218.736.8191.

712 Cascade St S
Fergus Falls, MN 56537
(218) 736-8000
www.lrhc.org



Lake Region
HEALTHCARE

Vision. Integrity. Award winning care.