

CLINIC CONSTRUCTION UPDATE

July 9, 2015



- Storm Sewer is going in on the south lot, water will follow.
- Brick alcove is near completion on the south & will be moving around to the west elevation.
- Windows are going in.
- Curtain wall to start new week.
- Drywall is near completion on 2nd and underway on 3rd.
- Painter started on 2nd this week.
- Roofing is working on the smaller roofs.
- Tile setter to start in 2 weeks.
- Ceiling grid and electrical fixtures are starting next week.

As always, if you have questions or concerns about the project, email info@lrhc.org or call 218.736.8191.

712 Cascade St S
Fergus Falls, MN 56537
(218) 736-8000
www.lrhc.org



Lake Region
HEALTHCARE

Vision. Integrity. Award winning care.