

CLINIC CONSTRUCTION UPDATE

August 6, 2015



- Currently pouring the pad for the generator.
- Transformers have been set and expect power to the facility any day.
- Rear lot is getting final graded and prepared for curbing. Asphalt scheduled for next week. Turnover of the rear parking planned in 2 weeks.
- Curtain wall install is continuing on the front.
- Washing brick on stair B and will start bricking the east side next week.
- Interior stair B is being assembled and will be poured next week. 2nd floor will be painted next. Casework install has also started on 2nd. Drywall well underway on 1st floor. Painting started on 3rd.
- Fireproofing painting done today on the exposed columns.

As always, if you have questions or concerns about the project, email info@lrhc.org or call 218.736.8191.

712 Cascade St S
Fergus Falls, MN 56537
(218) 736-8000
www.lrhc.org



Lake Region
HEALTHCARE

Vision. Integrity. Award winning care.