

CLINIC CONSTRUCTION UPDATE

August 20, 2015



- Asphalt will be poured in the south parking lot the week of August 24, with striping to follow. Part of the lot will be turned over to LRH to use for employee parking starting 8/31.
- Utility work is starting on the north lot, paving scheduled for Oct 7th.
- On the exterior, curtain wall is expected to complete by Monday 8/24.
- Brick work continues on the east side.
- Power to the building expected 8/24. Elevator installation will begin at that time and will take approximately 9 weeks to complete.
- Flat work is occurring for sidewalks and patio areas.
- On the interior 2nd floor is ready for flooring to begin next week.
- 3rd floor painting should complete next week.
- On 1st floor the drywall is well underway.
- Lab remodeling is set to begin the week of 8/24. The surgery remodeling is underway.

As always, if you have questions or concerns about the project, email info@lrhc.org or call 218.736.8191.

712 Cascade St S
Fergus Falls, MN 56537
(218) 736-8000
www.lrhc.org



Lake Region
HEALTHCARE

Vision. Integrity. Award winning care.