

CLINIC CONSTRUCTION UPDATE

9/17/2015



- Exterior patio paving is in progress and the stairs have been poured
- Work continues on the underground storm water storage tanks and the storm water piping
- West side retaining wall is almost complete and will be moving around to the front last piece of retaining wall soon.
- Stone is up on the front face, the curtain wall is complete except for the trim pieces and the front sign is on.
- Curbing on the front lot will start October 5th with paving the week of October 12th.
- Inside, the 2nd floor is well into casework installation and flooring activities. Ceiling tile is in and the pads are following. Cleaning above ceiling is ongoing as well.
- In the high lobby area they are working on the ceiling in that space with the stair coming on Oct 5th.
- On 3rd floor painting is the main activity though casework has started and they are getting ready to start flooring on this floor as well.
- On 1st floor sheet rock and drywall finishing are nearing completion.

As always, if you have questions or concerns about the project, email info@lrhc.org or call 218.736.8191.

712 Cascade St S
Fergus Falls, MN 56537
(218) 736-8000
www.lrhc.org



Lake Region
HEALTHCARE

Vision. Integrity. Award winning care.