

CLINIC CONSTRUCTION UPDATE

10/01/2015



- Finalizing the north parking lot, curbs to begin on Oct 5th with paving to follow on Oct 12th.
- Water main is in, flushing to follow.
- Finishing the concrete work on the south lower lot as well as the stair on the west side to Vasa.
- On the interior - 2nd floor they are working on flooring and prepping 3rd floor to start flooring.
- The pipe insulator is still working on 2nd so tiles, diffusers and lights are following him.
- Electrical has started to trim out rooms on 2nd. On 3rd floor diffusers, lights and tiles are also going in along with the floor prep.
- Millwork installation is occurring. On 1st they are finishing up the sheetrock and have started painting.
- Boilers are starting up on the 19th. The #3 elevator is scheduled to be operational for construction next week. They are installing elevators 1 & 2
- Trees on the boulevard are scheduled to be replaced this fall along with cleaning up the weeds and the front landscaping.

As always, if you have questions or concerns about the project, email info@lrhc.org or call 218.736.8191.

712 Cascade St S
Fergus Falls, MN 56537
(218) 736-8000
www.lrhc.org



Lake Region
HEALTHCARE

Vision. Integrity. Award winning care.