



CLINIC CONSTRUCTION UPDATE

October 24, 2014 Issue

The beautiful fall weather has been great for the construction progress. Here's the current status and upcoming schedule.

- Auger cast piles will be complete this week.
- Pile caps will start after that.
- Preparing to pour the stair well.
- Foundations have been continuing across the north side of the building.
- Retaining walls will start this week and will take approximately 2 weeks

As always, if you have questions or concerns about the project, send us an email info@lrhc.org or call 218.736.8191.

712 Cascade St S
Fergus Falls, MN 56537
(218) 736-8000
www.lrhc.org



Lake Region
HEALTHCARE

Vision. Integrity. Award winning care.