

CLINIC CONSTRUCTION UPDATE

October 31, 2014 Issue

No tricks, and the treat is that construction is progressing nicely thanks to continued good weather.

- Foundations are 99% complete.
- Foundation walls are underway.
- All Frost footings are complete.
- They are working on pile caps currently.
- Site utilities will begin next week.
- Retaining wall has started, duration is unknown at this time.
- Expect elevator and stair wall shafts to be completed by Thanksgiving.
- Steel delivery is expected 2nd week in December with erection going into February.

See photos of the progress on the following pages.

As always, if you have questions or concerns about the project, send us an email info@lrhc.org or call 218.736.8191.

712 Cascade St S
Fergus Falls, MN 56537
(218) 736-8000
www.lrhc.org



Lake Region
HEALTHCARE

Vision. Integrity. Award winning care.

Lake Region Healthcare Progress Pictures 10/29/14

Construction Progress Update through 10/29/2014

- Bid Pack #2 drawings completed and sent out for bid.
- Auger Cast Pilings are complete .
- Interior Pad Footings are 50% complete.
- West footing is poured. Crews are tying rebar for wall pours.
- South footings with keyhole formed and ready to pour.
- McGough continuing to pour as much concrete as possible with warmer temps.
- Retaining wall work has begun with roughly 20% of retaining wall #1 complete.
- Site Utilities scheduled to begin as soon as Friday 10/31.
- The boring rig is scheduled to be starting the week of November 3rd.



West Footing Poured and Wall forms going up.

Lake Region Healthcare Progress Pictures 10/29/14



North Footing/foundation walls poured between gridlines 3.7 – 4.6.



Stair A pad and footing walls poured.

Lake Region Healthcare Progress Pictures 10/29/14



Temp Power Panel Installed and energized.



Large Column pad poured.

Lake Region Healthcare Progress Pictures 10/29/14



Digging out for Pile Cap.



Footing Steps by Stair A.