

CLINIC CONSTRUCTION UPDATE

11/12/2015



Exterior

- Temporary drive and walk connecting the 2 front lots is complete
- Split rail fence is installed, fencer is finishing fence installs for this year
- Landscaping is underway and trying to complete what they can weather dependent.

Interior

- Completing finishes
- Devising out electrical and mechanical, testing systems, and working on controls.
- Planning on getting elevator 3 inspected today.
- On 2nd floor punch list is in process.
- On 3rd floor flooring is done except for the lobby, working on finishing flooring & cleaning activities.
- On 1st floor working on installing carpet and ceiling tiles, electricians are devising out, plumbers hooking up sinks, Thrifty White Pharmacy has started their installation.
- Entrances to be installed in the next 2 weeks.
- Boilers have been started and generator start up is being scheduled.

As always, if you have questions or concerns about the project, email info@lrhc.org or call 218.736.8191.

712 Cascade St S
Fergus Falls, MN 56537
(218) 736-8000
www.lrhc.org



Lake Region
HEALTHCARE

Vision. Integrity. Award winning care.