

CLINIC CONSTRUCTION UPDATE

October 9, 2014 Issue

The earthwork and excavation on the north portion of the construction area continues and the auger cast pile crew completed their test piles last week. Here's what we can expect for the remainder of October.

- South parking lot is at the rough grade elevation (about 1' below the final asphalt surface elevation)
- Retaining walls are scheduled to begin the week of October 20th
- Concrete foundation work has begun and is expected to be complete in early November
 - Public elevator pad is complete
 - Footings for North wall have begun
 - Interior pad footings will begin to be poured today
- Auger cast piling testing came back as expected, installation of piling for building support will begin early next week and continue for about 2 weeks
- Structural steel has been ordered and is expected on site late November

As always, if you have questions or concerns about the project, send us an email info@lrhc.org or call 218.736.8191.

712 Cascade St S
Fergus Falls, MN 56537
(218) 736-8000
www.lrhc.org



Lake Region
HEALTHCARE

Vision. Integrity. Award winning care.