

CLINIC CONSTRUCTION UPDATE

September 24, 2014 Issue

Since our groundbreaking on September 4th, the site preparation has been in full swing. Much of the clearing has been completed, but will continue for the next couple of weeks. Here's what we'll be working on as we end September and head into October.

- Earthwork will continue over the next two weeks. We expect to have about 7,000 cubic yards of excess soil that we have begun to remove from site.
- The auger cast piling contractor will be on site with their crane and equipment early next week and will be drilling two test piles. These will need to cure for about 7 days and be tested before the actual piling work will begin.
- Our first truckload of reinforcing steel for the concrete foundations will be delivered on Wednesday October 1st.
- We expect to have our first concrete placement by October 3rd.
- Construction managers and the design team will review tree removal and discuss options prior to any further removals to ensure preservation of as many trees as possible.
- We are exploring additional carpooling and shuttling opportunities to manage parking.

As always, if you have questions or concerns about the project, send us an email info@lrhc.org or call 218.736.8191.

712 Cascade St S
Fergus Falls, MN 56537
(218) 736-8000
www.lrhc.org



Lake Region
HEALTHCARE

Vision. Integrity. Award winning care.